WORK ORDER

CLIENT:
ABC Enterprises
123 Business Lane, 21444 New York, USA
office@abvcenterprises.com
(555) 000 123 5555

ORDER#: 2024/01800
DATE: 11/2/2024

WORK REQUIRED: Installation of LED lighting system in the main office area.
JOB LOCATION: ABC Enterprises Office, 123 Business lane, New York
JOB ASSIGNED TO: Michael Johnson (Technician) & Walter Smith (Supervisor)

ITEM AND DESCRIPTION	UNIT	QTY
LED PANEL LIGHT 60W, 6000K, Philips Slim Design	each	10
WIRING 12 AWG, Copper, Fire-resistant	ft	50
LIGHT FIXTURES Recessed, White Finish, Adjustable Angle	each	10
SWITCHES Single Pole, Leviton Decora, 15A	each	5
DIMMERS Lutron Maestro, 600W, Universal	each	5
HEAVY-DUTY INSULATED ELECTRICAL WIRING Fire-resistant coating, corrosion-resistant copper conductors, and a durable PVC jacket	ft	200

WORK DETAILS:

Start Date: November 29, 2024
Completion Date: November 30, 2024
Estimated Hours: 8 hours

JOB INSTRUCTIONS:

- Ensure all electrical systems are turned off during installation.
- Follow safety protocols while handling electrical components.
- Test all installations for proper functionality before job completion.

SPECIAL NOTES:

- Access to the main office area will be provided by John Doe.
- Ensure minimal disruption to the office work environment.

Deep Light LTD

DEEP LIGHT LTD
456 Innovation Drive, 21444 New York
info@deeplightltd.com
(555) 123 456 7890

APPROVALS:

Customer:

Technician: